Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

No 1st and final bill

Date.....2018.

Division: **BBMP / YNK**

Sub-Division: **Yelahanka Sub – Division.**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional

Schedule Docket No. Head of Account: **Work Code: 002-18-000003.**

Name of Work : Construction of drains and improvements to roads at balance portion in susheelamma layout and isaac layout and surrounding areas in ward No:02 of Yelahanka sub division Est.Cost: **30.00** Lakhs B.R.No. :

Name of Contractor and Full Address: Sri Sridhar Y R. No 987, OMS Road, yelahanka Bangalore – 560064.

Reference to Agreement No. EE/YNK.D/ E-PMT-14/ **W.O/ 125 /2018-19.** Date: 28-2-2018.

Certified that the measurements were taken by me on 31/8/18.....and recorded of Pages 115922 **To 115932** of measurement Book No 1160 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 31/8/18.....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of
   b) Payments Now made } cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Total amount adjusted -

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness
1.
2.

(For use in the Office)

Stamp

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

Initials of Officer making payment

Executive Engineer

sl no	Description of work	Unit	Qty
1	KSRB 2-2.1 : **Earth work excavation** for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, **in ordinary soil** not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, No.5/	Cum	–
2	KSRB 2-1.1 : Earthwork in surface excavation in **ordinary soil** for **levelling and lowering** the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1 (a) / 2.3.1 (P.5/I.2.1)	Cum	–
3	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications MORTH -100/ Chapter 1 (Page No.133/ Item No 17.1)	Cum	–
4	KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No.KBS 4.1, 4.2 (P.12/I.4.3)	Cum	–
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC cement at 300kgs. with 20mm and down size granite metal coarse aggregates at 0.69cum and fine aggregates at 0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No.1500, 1700, 2200. -do- Wall and bottom thickness 15cm (P.No.265 / It.No.37.59)	Cum	–
6	KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications Specification No. KBS 4.6.3 -do- TMT Bars Fe 500 P.17/It.No.4.46.2	tonne	–
7	Providing and fixing **RCC precast Slabs of 0.10 m thick of CC 1:2:4 with 20 mm** and down size graded granite metal , machine mixed , including cost of all material , labour , HOM of Machinery , curing complete	Sqm	–
8	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications. A. Plant Mix Method.Close graded granular sub-base material as per 400-1 For Grading- II Material (P.No.155 It.No.20.4.2)	Cum	–
9	KSRRB M400- Wet Mix Macadam - KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158 I.No.20.18)	Cum	–
10	Providing and applying primer coat with ss bitumen emulsion on prepared surface of granular base such as WMM including clearing of road surface and spraying primer at the rate of 0.60 kg/sqm using mechanical means complete as per specifications. MORTH Specification No.502 (P.No.160/It No.21.6)	Cum	–
11	KSRRB M500- 15. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II (50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications MORTH Specification No.507 (P.No.162&163 It.No.21.17.6)	Cum	–
12	KSRRB 500-7:Providing and **applying tack coat with bitumen emulsion** using 80/100 grade bitumen (VG20) on the prepared black toped suface at 2.5kg per 10 sqm, heating bitumen in boiler fitted with spray set (Excluding cleaning of road surface) including cost of all materials, labour, HOM of Machineries complete as per Specifications.(P.No.160 & I.No.21.7)	Sqm	–
13	KSRRB M500- 15. Providing, laying bituminousConcrete using 40/60 THP capacity H.M.P with Mechanical paver Gr-II (30mm to 45mm), crushed aggregates of specified grading premixed with 6% VG 30 grade bituminous binder and , transporting the hot mix to work site , laying to the required level and grade rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH Specification clause No.500.9 complete in all respects complete as per specifications MORTH Specification No.509 (P.No.164 Item No.21.22.6)	Cum	–
14	KSRRB M800-13: Road marking with hot applied thermoplastic compound with reflect rising glass beads on bituminous surface- providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface to level, uniform and free from streaks and holes complete as per specifications. MORTH specification No. 803, No. 1974 (P.No.181 & I.No.24.15)	Sqm	–
15	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete **(RMC)** M20 for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, for raft foundation, column footing, main and secondary beams with all lead and lifts etc.,complete (exclusive of cost of steel and fabrication charges.) Page No.18 / Item No. 4.48)	Cum	–
16	**Vaccum De-watering** with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator HOM of machinery Screed Vibratiry, Power Floater, blade and disc etc., with all lead and lift (P.177/ I.22.7)	Sqm	–
17	Providing Groove cutting for width of 5mm to 10mm and depth 80mm-100mm including cost of cutting machine generator and HOM of machinery including cost of blade, coolant etc., including cleaning aof groove & providing sand and hot bitumen fillars and filler metal etc.,including cost of conveyance of all materials, labour,lead and lift charges and all the other incidental charges as per drawing and as per specifications, MORTH specification. (P.178/ I.22.8)	Mtr	–
		TOTAL	

Certificates:

1 The above work is done satisfactorily and complete in all respect.
2 There is no department Material issue for the above work.
3 This works comes under BBMP Limit.

AE-02

	Unit	Previous Measurment		Present Measurement			Total up-to date		Remarks
		Qty	cost	Qty	Rate	Cost	Qty	cost	
	Cum	–	–	236.30	210.00	49623.00	236.30	49623.00	
	Cum	–	–	315.69	175.00	55245.75	315.69	55245.75	
	Cum	–	–	551.99	107.00	59062.93	551.99	59062.93	
	Cum	–	–	68.16	5550.00	378288.00	68.16	378288.00	
	Cum	–	–	71.28	11881.98	846947.53	71.28	846947.53	
	tonne	–	–	4.2768	80683.00	345065.05	4.28	345065.05	
	Sqm	–	–	194.06	2261.70	438905.50	194.06	438905.50	
	Cum	–	–	82.49	1793.40	147937.57	82.49	147937.57	
	Cum	–	–	123.74	1904.00	235600.96	123.74	235600.96	
	Cum	–	–	549.49	29.60	16264.90	549.49	16264.90	
	Cum	–	–	27.49	6900.00	189681.00	27.49	189681.00	
	Sqm	–	–	549.49	15.98	8780.85	549.49	8780.85	
	Cum	–	–	22.00	7800.00	171600.00	22.00	171600.00	
	Sqm	–	–	20.00	480.00	9600.00	20.00	9600.00	
	Cum	–	–	36.00	6700.00	241200.00	36.00	241200.00	
	Sqm	–	–	225.36	102.00	22986.72	225.36	22986.72	
	Mtr	–	–	24.00	131.00	3144.00	24.00	3144.00	
TAL						**3219933**		**3219933**	